



Report on
ONGOING SITE MANAGEMENT PLAN
LOTS 88, 491, & 9008 GRINDLEFORD DRIVE
BALCATT

Submitted to:

ABN Developments No. 1
1/301 Vincent Street
LEEDERVILLE WA 6007

www.galtenv.com.au
50 Edward Street
OSBORNE PARK WA 6017
T: +61 (8) 6272-0200

TABLE OF CONTENTS

1.	Introduction	1
1.1	Overview	1
1.2	Background	1
1.3	Current Site Condition.....	2
1.4	Purpose of this Plan	2
1.5	Objectives.....	2
1.6	Applicability of This Management Plan.....	3
1.7	Purpose	3
1.8	Duration	3
1.9	Update of OSMP.....	3
1.10	Definitions	3
2.	Site Identification	3
3.	Site Remediation and Contamination Status	4
3.1	Previous Studies	4
3.2	Contamination Status.....	4
4.	Hazard Identification.....	5
5.	Roles and Responsibilities	5
6.	Subsurface Access Procedures	6
6.1	Notification.....	6
6.2	Plan Preparation.....	6
6.3	Site Induction	6
6.4	Clean Fill Excavating and Stockpiling.....	7
6.5	Penetrating Limestone Raft	7
6.6	Contaminated Soil Excavation and Stockpiling	7
6.7	Excavation Reinstatement.....	8
6.8	Installation or Maintenance of Underground Utilities	8
6.9	Dust and Air Quality Control	8

6.10	Waste Management.....	8
7.	Contingencies.....	8
8.	Acceptance of Management Plan.....	9
8.1	Current Landowner.....	9
8.2	Future Landowners.....	9
9.	Closure.....	10

TABLES

Table 1:	Site Identification.....	4
Table 2:	Potential Exposure Pathways.....	5
Table 3:	Roles and Responsibilities.....	5
Table 4:	Contingency Actions.....	9

APPENDICES

APPENDIX A:	LOTS UNDERLAIN BY LIMESTONE RAFT
APPENDIX B:	GEOTEXTILE MATERIAL SPECIFICATION
APPENDIX C:	GEOGRID SPECIFICATION
APPENDIX D:	ACCEPTANCE OF MANAGEMENT PLAN
APPENDIX E:	UNDERSTANDING YOUR REPORT

1. INTRODUCTION

1.1 Overview

This report presents the ongoing site management plan (OSMP) prepared by Galt environmental Pty Ltd (Galt) for the proposed residential lots comprising Lots 88, 481, and 9008 Grindleford Drive, Balcatta (the site).

1.2 Background

The site is irregular in shape and approximately 4.25 ha in size. The proposed development includes 65 residential lots (approximately 308 m² to 539 m² in size), associated services, road reserves, 4 public open space lots totalling approximately 0.55 ha.

The site comprises the Parkside Precinct within Mosaic Estate, a Residential Land Development by ABN Developments No. 1 Pty Ltd.

Previous investigations undertaken by Galt identified that prior to development, the site comprised the following general soil profile:

- ✦ FILL: Sand and FILL: Organic Sand (historically imported from other areas of the Roselea Estate and surrounds development); overlying
- ✦ FILL: SAND with inert uncontrolled fill (generally present at, or up 1 m above the groundwater table and noted to contain minor inclusions of ACM); overlying
- ✦ SAND: fine to medium grained with discontinuous organic SAND lenses.

Based on geotechnical and environmental conditions, it was determined that all stockpiled FILL: Organic sands would be removed from the site. Remaining in-situ soils above the groundwater table would be retained. Given that full removal of organic sands below the groundwater table was not considered feasible, an engineered limestone raft was constructed at, or slightly above the groundwater table. The construction of the raft (about 300 mm above the groundwater table) included a geogrid for geotechnical stability. Imported fill, verified as being free from contaminants, was placed above the raft to finished levels ensuring a minimum depth of 1.8 m of cover.

Following earthworks, the following soil profile is present beneath future lots and road reserves:

- ✦ Fill: SAND, fine to medium grained, subangular to sub-rounded; grey to brown with trace fines; from the surface to a depth of 2.2 m; overlying
- ✦ LIMESTONE RAFT; approximately 0.3 m thick; overlying
- ✦ FILL: SAND: fine to medium grained, sub-angular to sub-rounded; grey to dark grey; in lenses varying from 0.1 m to 0.3 m thick; overlying
- ✦ FILL: SAND: fine to medium grained, sub-angular to sub-rounded; grey to dark grey with minor inclusions of inert building rubble; in lenses varying from 0.6 m to 1.0 m thick; overlying
- ✦ SAND: fine to medium grained, sub-angular to sub-rounded; grey to dark grey or black, trace to with organics in lenses ranging from 0.3 m to 1.0 m thick: overlying;
- ✦ SAND, fine to medium grained, sub-angular to sub-rounded.

We note that all organic sands were removed from future public open space and drainage swales based on City of Stirling requirements. As such, the POS and drainage swales are considered to be free from any minor inclusions of uncontrolled fill.

Given that some minor inclusions of uncontrolled fill remains below the limestone raft within the future lots and road reserves, this OSMP has been developed to ensure that any excavation of this material is conducted in an appropriate manner.

1.3 Current Site Condition

Following completion of the bulk earthworks, all residential lot and road reserves are underlain by a limestone raft and as such, will be classified as 'Remediated for restricted use'. All public open space areas which also function as drainage, have had all organic sand and uncontrolled fill removed and as such, will be classified as 'Decontaminated'.

A typical profile of the material beneath the residential lots and road reserves is shown in inline image 1 below. As constructed drawings of site are provided in Appendix A.



Inline Image 1: Typical Site Profile

1.4 Purpose of this Plan

The purpose of this OSMP is to provide a framework for the management of subsurface contamination constraints so that the health and safety of the future land users is protected from adverse impacts that could eventuate from unmanaged subsurface disturbances.

1.5 Objectives

The objectives of this OSMP are as follows:

- 🔗 prevent uncontrolled exposure to residual contaminated soil;
- 🔗 maintain the integrity of the limestone raft and geogrid;
- 🔗 ensure that if subsurface works have the potential to disturb contamination, the works are appropriately managed; and
- 🔗 satisfy regulatory requirements for the preparation and implementation of an OSMP.

1.6 Applicability of This Management Plan

The OSMP shall be implemented where any excavation beneath the site is required. This is to ensure that the OSMP is reviewed prior to any excavation works regardless of the planned depth.

1.7 Purpose

This OSMP is intended to be a user-friendly guide of the nature and extent of deeply buried residual soil contamination for the lots. Detailed scientific information documenting the final site condition has been presented in the reports (referenced in Section 3) which should be referred to where Specific information pertaining to previous investigations is required.

1.8 Duration

Given the nature of the site conditions following remediation, this OSMP will be applicable in perpetuity.

1.9 Update of OSMP

Whilst it is intended that this OSMP will be applicable in perpetuity, there may be circumstances in which the plan may need to be revised. These may include, but not be limited to:

- ✦ redevelopment of the estate for any purpose other than residential; or
- ✦ change in density of the lots and/or land use purpose i.e. drainage areas being used for residential lots or road reserves.

In these instances, and any other, where the OSMP may need to be updated, the proponent of the proposed development will be responsible for updating the plan.

1.10 Definitions

The primary contaminant of potential concern (COPC) in the lots is considered to be asbestos. The Department of Health (DoH) (2009) *Assessment, Remediation and Management of Asbestos-contaminated Sites in Western Australia* guideline document has defined three main forms of asbestos as described below:

- ✦ Asbestos containing materials (ACM): Products or materials that contain asbestos in an inert bound matrix such as cement or resin. Taken to be sound material, even as fragments, and not fitting through a 7 mm x 7 mm sieve;
- ✦ Asbestos fines (AF): Includes asbestos free fibres, small fibre bundles and also ACM fragments that can pass through a 7 mm x 7 mm sieve; and
- ✦ Fibrous asbestos (FA): Friable asbestos materials, such as severely weathered ACM, and asbestos in the form of loose fibrous material such as insulation products. Asbestos material in a condition such that it can be broken or crumbled by hand pressure.

The definitions outlined above have been applied throughout this document.

2. SITE IDENTIFICATION

The site location and boundary coordinates are shown in Figure 1 and summarised in

Table 1: Site Identification

Site Identification	
Street Address	Lots 88, 491, and 9008 Grindleford Drive
Location	Balcatta, WA
Legal Identification (diagrams)	Lot 491 on Plan 412061 Lot 88 on Plan 027769 Lot 9008 on Plan 425773
Certificate of Title (volume/folio)	2945/814 2950/703 4036/146
Local Government	City of Stirling
Boundary Coordinates (Easting/Northing):	Northeastern corner: 388747, 6471563 East central segment (1): 388742, 6471523 East central segment (2): 388730, 6471523 East central segment (3): 388730, 6471483 East central segment (4): 388762, 6471483 Southeastern corner: 388762, 6471443 Southwestern corner: 388399, 6471440 Western segment: 388390, 6471538 Northwestern segment: 388390, 6471561
Area	4.25 ha
Current Landowners	ABN Development No. 1 Pty Ltd
Proposed Land Use	Residential
Current Zoning	Development zone

3. SITE REMEDIATION AND CONTAMINATION STATUS

3.1 Previous Studies

Galt has undertaken previous environmental studies across the lots. The findings relating to the environmental condition of the lots and Lot 9001 are presented below:

- 🔗 Preliminary Site Investigation and Sampling Analysis and Quality Plan – Lots 88, 129, and 491 Grindleford Drive, Balcatta (WAG210152-02 002 R Rev1)
- 🔗 Detailed Site Investigation – Lots 88, 491, and 9008 Grindleford Drive, Balcatta (WAG210152-02 005 R Rev0).

Copies of these reports are available from ABN Development No.1 Ptd Ltd upon request or via a detailed summary of records (DSR) search of the Department of Water and Environmental Regulation (DWER) contaminated sites database.

3.2 Contamination Status

Upon completion of the remediation program, all residential lots and road reserves comprise a limestone raft over organic sand and uncontrolled fill with a minimum of 1.8 m of clean fill above the raft. Material below the raft in lots and road reserves may contained minor inclusions of ACM. Material beneath the POS and drainage swales has been verified as containing only natural soils with no inclusion of uncontrolled fill.

The location of the limestone raft is shown in Appendix A.

4. HAZARD IDENTIFICATION

This section of the OSMP identifies potential hazards associated with subsurface contamination in relation to site users nearby off-lot communities and the environment.

For exposure to occur, a complete pathway must exist between the source of contamination and the receptor (i.e. the person potentially affected by the contamination). The relationship between source, receptor and pathway in the context of residual lot contamination and uncontrolled subsurface disturbance related hazards are summarised in Table 2.

Table 2: Potential Exposure Pathways

Source	Contaminants of potential concern	Pathways	Receptors
Asbestos-impacted fill below lots	Asbestos	Inhalation	Lot residents and workers
			Lot residents and workers

5. ROLES AND RESPONSIBILITIES

The responsibilities under the OSMP of parties involved in subsurface works in contaminated areas or depths are summarised in Table 3. These responsibilities do not replace any other regulatory responsibilities of the parties in undertaking works at the lots and do not include all responsibilities.

Table 3: Roles and Responsibilities

Role	Responsibility
Contractors conducting subsurface works	<ul style="list-style-type: none"> ✦ Acknowledge and adhere to the requirements of the OSMP. ✦ Refrain from any act that could put them or any other person at risk of exposure to contamination. ✦ Obtain approval from lot owner to undertake works. ✦ Manage works to ensure they are carried out in accordance with OSMP protocols. ✦ Confirm to lot owner that works are being undertaken in accordance with procedures set out in the OSMP. ✦ Notify lot owner of any non-conformance with the OSMP and corrective actions. ✦ Provide to lot owner and maintain survey plans of excavations and as-constructed drawings.
ABN Development No. 1 Pty Ltd	<ul style="list-style-type: none"> ✦ Form 6 (as available from the DWER website) and a copy of the OSMP will be provided to relevant parties as required under the <i>Contaminated Sites Act 2003</i>

Role	Responsibility
Future Lot Owners	<ul style="list-style-type: none"> ✦ Form 6 (as available from the DWER website) and a copy of the OSMP will be provided to relevant parties as required under the <i>Contaminated Sites Act 2003</i>. ✦ Agreement (in writing) to the OSMP and associated management measure proposed.¹ ✦ Ensure implementation of OSMP. ✦ Provision of the OSMP to any subcontractors engaged to undertake ground disturbance on the lots. ✦ Ensure a suitably qualified and experienced environmental consultant and engineer is engaged to provide environmental supervision where ground disturbing works are required below the limestone raft. ✦ Notify DWER of any damage or unplanned breach of limestone raft.

6. SUBSURFACE ACCESS PROCEDURES

6.1 Notification

The permission of the lot owner must be obtained by the contractor, as applicable, prior to undertaking subsurface activities. The owner must provide a copy of this OSMP to any contractors engaged to undertake excavation works within the site irrespective of depth or nature of excavation.

6.2 Plan Preparation

Prior to any intrusive activities the method of works shall be pre-planned so that risks to workers, residents, the public and the environment are minimised. Appropriate site preparations will include, at a minimum, the development of a safe work method statement (SWMS) and a job hazard analysis (JHA) by the contractor.

Minimum requirements for the SWMS and JHA are summarised below.

- ✦ The SWMS and JHA shall be in accordance with regulatory and industry institutional standards including but not limited to those standards contained under the Australian Standard series and International Organisation for Standardisation (ISO).
- ✦ The SWMS shall discuss the objectives and order of the works, the equipment and procedures to be adopted and the potential for exposure.
- ✦ The JHA shall take into consideration the health risks associated with the hazard and will include as a minimum the supply of appropriate personal protective equipment (PPE) for personnel undertaking the work (including respirators/dust masks). The JHA shall also include dust control measures to protect site users and the public.

The above documents should be consistent with the minimum requirements proposed in the following sections of this OSMP.

6.3 Site Induction

Prior to intrusive works on the lot, all personnel involved with site works shall be given a site induction by a suitably qualified person or as a minimum have read and understood this OSMP and the associated risks at the site.

¹ It should be noted that where lots are currently under contract, the existing sales contract will be varied and the OSMP will be provided prior to settlement of the land. The varied contract will be explicit in noting that acceptance of annexure implies that the future lot owner has read and will implement the OSMP.

The work site shall be cordoned-off if there is a risk to the public from entering the site. As a minimum, unauthorised personnel must be restricted from entering the boundaries of the intrusive work area, and any temporary stockpiles of contaminated soil where applicable. All barriers are to remain in place until intrusive works have been completed and all contaminated soil has been reinstated or removed off site and containment/capping has been completed.

The number of personnel working in an impacted area shall be kept to a minimum.

6.4 Clean Fill Excavating and Stockpiling

Excavation of 1.8 m or less will result in only clean fill being excavated. Clean fill material should be excavated and stockpiled in a designated area. Any clean fill that appears visually cross-contaminated should be segregated and treated as contaminated soil until verification testing demonstrates otherwise.

Clean fill stockpiles should be clearly labelled to identify it as clean fill and covered or wet down to minimise dust generation.

6.5 Penetrating Limestone Raft

It should be noted that excavation below the limestone raft is a significant undertaking as the raft performs a key engineer function in providing ground improvement for the dwellings and roads constructed above. In addition to the instructions below, any penetration of the limestone raft will need to be done in accordance with project-specific engineering plans provided by a certified engineer to ensure that the raft is appropriately managed & reconstituted. Engineering plans may require approval by City of Stirling in some circumstances.

The following measures should be implemented in penetrating below the limestone raft:

- ✦ Excavation within a nominal depth of 1.8 m can be undertaken using conventional equipment (e.g. bobcat, excavator, etc).
- ✦ Excavation below 1.8 m shall be conducted in accordance with a task specific management plan prepared by a qualified engineer and environmental consultant to minimise the risk of damage to the limestone raft and cross-contamination of clean fill.
- ✦ Where localised excavation below the limestone raft is required (e.g. for a deep swimming pool), all material from below the limestone will be transported to a licenced landfill facility.
- ✦ Once the target depth is achieved, the excavation will be lined with a geotextile material compliant with the specifications shown in Appendix B.
- ✦ Following backfill to the underside of the limestone raft, a new raft section must be constructed including the geogrid as specified in Appendix C. **NOTE: This must be designed and signed off by an engineer to ensure the final raft structure meets the necessary engineering requirement.**
- ✦ All backfill above the raft must be done using a certified clean fill sand product.
- ✦ Any works requiring excavation and management of contaminated materials below the limestone raft should not lead to its redistribution outside of the lot boundaries.

The location of limestone raft is shown in Appenidx A. A typical detail for the raft construction is provided in the drawings, however these are not intended to serve as design drawings for raft reinstatement for isolated penetrations below the raft, as described above. These must be done in accordance with project-specific engineering plans provided by a certified engineer.

6.6 Contaminated Soil Excavation and Stockpiling

The following minimum requirements apply to the excavation and stockpiling of contaminated soils:

- ⚡ Contaminated soil stockpiles must be temporary in nature only.
- ⚡ Contaminated soil must be stockpiled on hardstand or an impermeable liner, such as high-density polyethylene (HDPE).
- ⚡ Contaminated soil stockpiles must be sign posted (clearly labelling it as contaminated soil).
- ⚡ Contaminated soil stockpiles must be covered and/or wet down to minimise dust generation until removed from site.

6.7 Excavation Reinstatement

Once works in the impacted soils have been completed, the limestone raft and any clean fill cover shall be completely restored to original levels and the work area left clean. Contaminated soil may only be reinstated below the limestone raft where there are no underground utilities present.

6.8 Installation or Maintenance of Underground Utilities

If the purpose of subsurface works is to install an underground utility, and the proposed method of installation is trenching, the utility shall be laid in clean fill to limit any long-term repeated disturbance of contaminated soil. In addition to excavation procedures listed above, the following earthworks shall be undertaken to accommodate new underground utilities:

- ⚡ The utility trench shall be boxed out so that at least 0.5 m of separation exists between the utility and any contaminated soil.
- ⚡ All contaminated soil surfaces within the utility trench shall be lined with a warning barrier to demarcate the presence of contaminated soil.
- ⚡ The utility trench shall be backfilled with clean fill to the finished level.

6.9 Dust and Air Quality Control

Dust control should act to minimise dust creation and its movement off the site. For the purpose of dust control the following measures should be implemented:

- ⚡ Wetting down soils where safe to do so.
- ⚡ Wetting down and/or coverage of temporary contaminated soil stockpiles.
- ⚡ Dust stabilisation products, such as hydromulch, should be considered where wetting down is unsafe and stockpile coverage is impractical.
- ⚡ Monitoring meteorological conditions and halting works if adverse weather conditions are predicted.
- ⚡ The placement of wind barriers depending on the scale and duration of subsurface disturbance.

6.10 Waste Management

Excavated contaminated soil that surplus to the site requirements or cannot otherwise be reused shall be disposed offsite at facility licensed to receive such waste. Material shall be classified according to the DWER (2019) *Landfill Waste Classification and Waste Definitions 1996 (As amended 2019)* guideline document.

7. CONTINGENCIES

With the careful implementation of subsurface control measures outlined in this OSMP, environmental incidents are unlikely to occur. However, environmental incident response measures have been defined should any incidents arise.

The minimum environmental incident response measures are summarised in Table 4. Additional corrective actions may be necessary depending on the exact nature of the incident.

Table 4: Contingency Actions

Incident	Response
Unregistered subsurface disturbance occurs	<ul style="list-style-type: none"> ✦ Stop work immediately. ✦ Where the OSMP control measures are confirmed as applicable, ensure such control measures are implemented prior to proceeding with works. ✦ Document the unregistered subsurface disturbance through the completion of an Environmental Incident Form and identify and rectify root cause factors.
Subsurface contamination becomes incidentally exposed	<ul style="list-style-type: none"> ✦ Identify location of subsurface contamination relative to the works. ✦ Engage a contractor (if deemed necessary) to repair the area of subsurface contamination in accordance with the OSMP. ✦ An assessment should be undertaken to identify why subsurface contamination has become exposed and the root cause rectified. ✦ Custodian of the OSMP at the time of the incident should notify DWER within 24 hours of the event.
Non-conformance with OSMP control measures	<ul style="list-style-type: none"> ✦ Stop work immediately. Confirm worker is aware of the OSMP and its requirements. ✦ Ensure worker completes work in accordance with the OSMP or engage an alternative contractor to complete works. ✦ Document the OSMP non-conformance through the completion of an incident report form. ✦ An assessment should be undertaken to identify why the OSMP non-conformance occurred, depending on which identify whether OSMP improvement is warranted. ✦ Custodian of the OSMP at the time of the incident should notify DWER within 24 hours of the event.

8. ACCEPTANCE OF MANAGEMENT PLAN

8.1 Current Landowner

This OSMP has been provided to the landowner (ABN Developments No. 1 Pty Ltd) for comment as part of the community consultation process. The landowner has accepted the plan in its entirety and without comment. A written copy of the acceptance is provided in Appendix D.

8.2 Future Landowners

Where lots are currently under contract, the future landowner has acknowledged the presence of the memorial and the OSMP in respect of the restrictions which may relate to the respective property. Once formally approved, the OSMP will be provided to the future landowner, prior to settlement, for the landowner to review & acknowledge prior to settlement of the property. Concurrently, a 'Form 6 –Landowners Disclosure Before Completion of Land Transaction' (Form 6) will be provided to the future landowner at least 14 days before settlement. A copy of each Form 6 will be provided to DWER.

Where lots are not currently under contract, the OSMP will be provided as part of the initial sales contract. The sale contract will include a condition by which the landowner explicitly acknowledges the OSMP and execution of the contract implies that they will implement the OSMP as required. Concurrently a Form 6 will be completed and provided to the future landowner at least 14 days before settlement. A copy of each Form 6 will be provided to DWER.

9. CLOSURE

We draw your attention to Appendix E of this report, "Understanding your Report". The information provided within is intended to inform you as to what your realistic expectations of this report should be. This information is provided not to reduce the level of responsibility accepted by Galt, but to ensure that all parties who rely on this report are aware of the responsibilities each assumes in so doing.

Yours Faithfully,

GALT ENVIRONMENTAL PTY LTD



A handwritten signature in black ink, appearing to read "Brad Palmer".

Brad Palmer
Environmental Scientist

<https://galtgeo.sharepoint.com/sites/WAG210152/Shared Documents/02 Parcel SI Res Subdiv/03 Correspondence/WAG210152-02 006 R Rev2.docx>




Appendix A: Lots Underlain by Limestone Raft




LOCALITY PLAN
SCALE 1:2000 0m 20m 40m

LEGEND


- EARTHWORKS DESIGN SURFACE
- TOP OF LIMESTONE RAFT (AS CONSTRUCTED)
- PRO GRID MESH (AS CONSTRUCTED)
- TOP OF UNCONTROLLED FILL MATERIAL (AS CONSTRUCTED)



SECTION A
HORZ 1:1000 0m 10m 20m
VERT 1:100 0m 1m 2m



SECTION B
HORZ 1:1000 0m 10m 20m
VERT 1:100 0m 1m 2m



SECTION C
HORZ 1:1000 0m 10m 20m
VERT 1:100 0m 1m 2m



430 Roberts Road
Subiaco WA 6008
PO Box 2150
Subiaco WA 6904
Telephone: (08) 9382 5111
admin@pleng.com.au

DRAWING STATUS			
NOT FOR CONSTRUCTION			
DATE	MARCH 2025	GRD	PCG94
DRAWN	JS	CHECKED	BB
DESIGNED	JS	APPROVED	MRI
W.A.P.C.	161199	SCALE I.N.D.	AS SHOWN @

CLIENT	PARCEL PROPERTY - MOSAIC PARKSIDE LOTS 88, 129, & 491 GRINDLEFORD DRIVE
TITLE	REMEDATION RAFT AS CONSTRUCTED SECTIONS
SHEET SIZE	A1
DRG No.	15029-C9-SK-113

REV	DATE	DESCRIPTION	BY	CHKR	REV	DATE	DESCRIPTION	BY	CHKR
A	07/03/25	INITIAL ISSUE	JS	BB					



SCALE 1:500 0m 10m 20m




430 Roberts Road
Subiaco WA 6008
PO Box 2150
Subiaco WA 6904
Telephone: (08) 9382 5111
schmin@pleng.com.au

DRAWING STATUS			
NOT FOR CONSTRUCTION			
DATE	MARCH 2025	GRD	PCG94
DESIGNED	JS	CHECKED	BB
APPROVED	MRI	DATE	
SCALE	1:500	@	
W.A.P.C.	161199		

CLIENT	PARCEL PROPERTY - MOSAIC PARKSIDE
TITLE	LOTS 88, 129, & 491 GRINDLEFORD DRIVE
	BOTTOM OF LIMESTONE RAFT EXTENTS
SHEET SIZE	A1
DRG No.	15029-C9-SK-117
REVISION	A

REV	DATE	DESCRIPTION	BY	CHKR	REV	DATE	DESCRIPTION	BY	CHKR
A	27/03/25	INITIAL ISSUE	JS	BB					



SCALE 1:500 0m 10m 20m



430 Roberts Road
Subiaco WA 6008
PO Box 2150
Subiaco WA 6904
Telephone: (08) 9382 5111
schmin@pleng.com.au

DRAWING STATUS				CLIENT & JOB	
NOT FOR CONSTRUCTION				PARCEL PROPERTY - MOSAIC PARKSIDE LOTS 88, 129, & 491 GRINDLEFORD DRIVE	
DATE	ORD	DATUM	TITLE		
MARCH 2025	PCG94	AHD	TOP OF LIMESTONE RAFT EXTENTS		
DESIGNED JS	DRAWN JS	CHECKED BB	APPROVED MRI	SHEET SIZE	
W.A.P.C.	SCALE 1:500	@	A1	DRG No.	REVISION
161199	1:500	@	A1	15029-C9-SK-118	A

REV	DATE	DESCRIPTION	BY	CHKR	REV	DATE	DESCRIPTION	BY	CHKR
A	27/03/25	INITIAL ISSUE	JS	BB					



Appendix B: Geotextile Material Specification

GEOFIRMA™

POLYESTER CONTINUOUS FILAMENT PUNCHED NONWOVEN GEOTEXTILE FABRICS

TYPICAL PROPERTIES

GRADE	TEST METHOD	UNITS	AS150A	AS200B	AS270C	AS300C	AS350D	AS400D	AS500E	AS540E
TYPICAL MECHANICAL PROPERTIES										
Trapezoidal Tear Strength	AS3706.3	N	310	400	480	550	620	740	900	1050
CBR Burst Strength	AS3706.4	kN	1.8	2.5	3.5	4	4.8	5.5	6.3	6.8
Drop Cone H ₅₀	AS3706.5	mm	1700	1950	2280	2500	3000	3400	4100	4400
G-Rating	Austrroads	-	1750	2210	2825	3160	3795	4325	5080	5470
Grab Tensile Strength	AS2001.2.3	N	780	1070	1330	1600	1870	2130	2400	2870
TYPICAL HYDRAULIC PROPERTIES										
Pore Size (EOS)	AS3706.7	microns	110	110	100	100	80	80	75	75
Nominal Flow Rate	AS3706.9	l/m ² /s	210	180	150	140	130	120	110	100
Permittivity	AS3706.9	s ⁻¹	2.1	1.8	1.5	1.4	1.3	1.2	1.1	1.0
TYPICAL PHYSICAL PROPERTIES										
Standard Roll Size	-	m	6x250	6x175	6x150	6x125	6x100	6x85	6x75	6x75
Typical Mass Per Roll	-	kg	230	230	230	230	230	230	230	235



DISTRIBUTORS OF :

- Geotextiles**
- Geogrids**
- Dewatering Tubes**
- Subsoil Drainage**
- Wick Drains**
- Erosion Control**
- Gabions & Rock Mattresses**
- Industrial Fabrics**
- Lining Systems**

GEOFIRMA is a trademark of Global Synthetics Pty Ltd.

GEOFIRMA geotextiles are manufactured under ISO 9001 quality assurance procedures. GEOFIRMA Geotextiles are made from 100% virgin polyester polymer filaments that are highly durable and resistant to all naturally occurring soil acids and alkalis. Polyester geotextiles are unaffected by bacteria and fungi. Properties of GEOFIRMA textiles are typical values and correspond to average values derived from in house and NATA accredited independent laboratory testing.

DISCLAIMER : All information provided in this publication is correct to the best knowledge of the company and is given out in good faith. The information presented herein is intended only as a general guide to the use of such products and no liability is accepted by Global Synthetics Pty Ltd for any loss or damage however arising, which results either directly or indirectly from the use of such information. Global Synthetics Pty Ltd has a policy of continuous development so information and product specifications may change without notice.





Appendix C: Geogrid Specification

PROGRID® Composite Geogrid

GEOGRIDS – BIAXIAL STRENGTH POLYPROPYLENE SOIL REINFORCEMENT & SEPARATION GEOGRIDS

DESCRIPTION

ProGrid composite geogrid is formed by punching holes and stretching a stiff polypropylene sheet to form a geogrid with uniform openings which then has a nonwoven geotextile heat bonded to one side. The transfer of implied loads to the geogrid is by way of a combination of friction and interlocking with the surrounding granular particles. ProGrid composite geogrids provide stiff, high modulus reinforcement with the added benefit of separation. These features combine to allow the construction of roads and other amenities over weak, low bearing subgrades.

APPLICATION

- ProGrid - Sub Base reinforcement
- Raft reinforcement construction
- Soil reinforcement

TYPICAL PROPERTIES

	Test Method	Units	30/30	40/40
Geogrid				
Polymer	-	-	Polypropylene (PP), Black	
Ultimate Tensile Strength (MD/CD)	ASTM D 6637	kN/m	30	40
Strain @ Ultimate Strength (MD/CD)	ASTM D 6637	%	13	13
Tensile Strength @ 2% Strain (MD/CD)	ASTM D 6637	kN/m	10.5	14
Tensile Strength @ 5% Strain (MD/CD)	ASTM D 6637	kN/m	21	28
Junction Efficiency (MD/CD)	GRI GG2	%	93	93
Aperture Stability	COE Method	m-N/deg	0.75	2.1
Damage Factor		%	1.02	1.02
Geotextile				
Pore Size (EOS)	ASTM D 4751	microns	110	110
CBR Burst Strength	ASTM D 6241	kN	1.8	2.5
Mass per unit area	ASTM D 5261	g/m ²	150	200
Dimensions				
Roll width	-	m	3.95	3.95
Roll length	-	m	50	50

ProGrid is a registered trademark of Global Synthetics Pty Ltd.

DISCLAIMER: All information provided in this publication is correct to the best knowledge of the company and is given out in good faith. The information presented herein is intended only as a general guide to the use of such products and no liability is accepted by Global Synthetics Pty Ltd and Global Synthetics QLD Pty Ltd for any loss or damage however arising, which results either directly or indirectly from the use of such information. Global Synthetics Pty Ltd and Global Synthetics QLD Pty Ltd have a policy of continuous development so information and product specifications may change without notice.

APRIL.16

DISTRIBUTORS OF :

- Geotextiles**
- Geogrids**
- Dewatering Tubes**
- Subsoil Drainage**
- Wick Drains**
- Erosion Control**
- Gabions & Rock Mattresses**
- Industrial Fabrics**
- Lining Systems**



SYDNEY

P: (02) 9725 4321

F: (02) 9725 4304

E: info@globalsynthetics.com.au | www.globalsynthetics.com.au

BRISBANE

P: (07) 3865 7000

F: (07) 3865 4444

PERTH

P: (08) 9459 4300

F: (08) 9459 4311

MELBOURNE

P: (03) 9791 1772

F: (03) 9791 1776

ADELAIDE

P: (08) 8384 8894

F: (08) 8384 3886



Appendix D: Acceptance of Management Plan

2 July 2025

Galt Environmental
50 Edward Street
Osborne Park WA 6017

Attention: Brad Palmer

Dear Brad,

RE: ONGOING SITE MANAGEMENT PLAN – MOSAIC ESTATE, BALCATTA

ABN Developments No. 1 Pty Ltd have reviewed the above-mentioned document (Ref: WAG210152-02 006 r Rev 1 dated 2 July 2025) and are satisfied with the methodology and outcomes proposed. ABN Developments No. 1 has no further queries regarding the document.

Should you require any further information, please don't hesitate to contact the undersigned.

Regards,



Jeremy Cordina
General Manager – Land



Andrew Auret
Executive General Manager



Appendix E: Understanding Your Report

UNDERSTANDING YOUR REPORT

GALT FORM PMP29 Rev3

1. EXPECTATIONS OF THE REPORT

This document has been prepared to clarify what is and is not provided in your report. It is intended to inform you of what your realistic expectations of this report should be and how to manage your risks associated with the conditions on site.

Geotechnical engineering and environmental science are less exact than other engineering and scientific disciplines. We include this information to help you understand where our responsibilities begin and end. You should read and understand this information. Please contact us if you do not understand the report or this explanation. We have extensive experience in a wide variety of projects and we can help you to manage your risk.

2. THIS REPORT RELATES TO PROJECT-SPECIFIC CONDITIONS

This report was developed for a unique set of project-specific conditions to meet the needs of the nominated client. It took into account the following:

- ✦ the project objectives as we understood them and as described in this report;
- ✦ the specific site mentioned in this report; and
- ✦ the current and proposed development at the site.

It should not be used for any purpose other than that indicated in the report. You should not rely on this report if any of the following conditions apply:

- ✦ the report was not written for you;
- ✦ the report was not written for the site specific to your development;
- ✦ the report was not written for your project (including a development at the correct site but other than that listed in the report); or
- ✦ the report was written before significant changes occurred at the site (such as a development or a change in ground conditions).

You should always inform us of changes in the proposed project (including minor changes) and request an assessment of their impact.

Where we are not informed of developments relevant to your report, we cannot be held responsible or liable for problems that may arise as a consequence.

Where design is to be carried out by others using information provided by us, we recommend that we be involved in the design process by being engaged for consultation with other members of the project team. Furthermore, we recommend that we be able to review work produced by other members of the project team that relies on information provided in our report.

3. DATA PROVIDED BY THIRD PARTIES

Where data is provided by third parties, it will be identified as such in our reports. We necessarily rely on the completeness and accuracy of data provided by third parties in order to draw conclusions presented in our reports. We are not responsible for omissions, incomplete or inaccurate data associated with third party data, including where we have been requested to provide advice in relation to field investigation data provided by third parties.

4. SOIL LOGS

Our reports often include logs of intrusive and non-intrusive investigation techniques. These logs are based on our interpretation of field data and laboratory results. The logs should only be read in conjunction with the report they were issued with and should not be re-drawn for inclusion in other documents not prepared by us.

5. THIRD PARTY RELIANCE

We have prepared this report for use by the client. This report must be regarded as confidential to the client and the client's professional advisors. We do not accept any responsibility for contents of this document from any party other than the nominated client. We take no responsibility for any damages suffered by a third party because of any decisions or actions they may make based on this report. Any reliance or decisions made by a third party based on this report are the responsibility of the third party and not of us.

6. CHANGE IN SUBSURFACE CONDITIONS

The recommendations in this report are based on the ground conditions that existed at the time when the study was undertaken. Changes in ground conditions can occur in numerous ways including anthropogenic events (such as construction or contaminating activities on or adjacent to the site) or natural events (such as floods, groundwater fluctuations or earthquakes). We should be consulted prior to use of this report so that we can comment on its reliability. It is important to note that where ground conditions have changed, additional sampling, testing or analysis may be required to fully assess the changed conditions.

7. SUBSURFACE CONDITIONS DURING CONSTRUCTION

Practical constraints mean that we cannot know every minute detail about the subsurface conditions at a particular site. We use professional judgement to form an opinion about the subsurface conditions at the site. Some variation to our evaluated conditions is likely and significant variation is possible. Accordingly, our report should not be considered as final as it is developed from professional judgement and opinion.

The most effective means of dealing with unanticipated ground conditions is to engage us for construction support. We can only finalise our recommendations by observing actual subsurface conditions encountered during construction. We cannot accept liability for a report's recommendations if we cannot observe construction.

8. ENVIRONMENTAL AND GEOTECHNICAL ISSUES

Unless specifically mentioned otherwise in our report, environmental considerations are not addressed in geotechnical reports. Similarly, geotechnical issues are not addressed in environmental reports. The investigation techniques used for geotechnical investigations can differ from those used for environmental investigations. It is the client's responsibility to satisfy themselves that geotechnical and environmental considerations have been taken into account for the site.

Geotechnical advice presented in a Galt Environmental report has been provided by Galt Geotechnics under a sub-contract agreement. Similarly, environmental advice presented in a Galt Geotechnics report has been provided by Galt Environmental under a sub-contract agreement.

Unless specifically noted otherwise, no parties shall draw any inferences about the applicability of the Western Australian state government landfill levy from the contents of this document.

O:\Administration\Standard Forms and Documents\GEPL Forms\PMP29-Rev4 Understanding your Report Env Logo.docx